

Central Florida Expressway Authority
Construction Contracts Status Report
Projects Under Construction


February 2025

Contract No.	Project No.	Contract Description	Bid Date	Contractor	Original Bid (\$)	SA (\$)	Revised Amount (\$)	Contract Time (Days)	NTP Date	Actual Start Date	Contract Time Expiration	Previous Amt. Earned (\$)	Amt. Earned this Period (\$)	Amt. Earned to Date (\$)	Amt. Remaining to Complete (\$)	% Complete (\$)	% Time Used	Remarks
RK&K - CEI Chas Starr - (407) 923-4908 cstarr@rkk.com																		
002060	516-238	SR516 Lake/Orange County Line to SR429	11/21/2023	SEMA Construction, Inc.	218,890,000.00	1,772,442.59	220,662,442.59	990	5/6/2024	08/05/2024	4/21/2027	51,196,245.02	5,804,260.34	57,000,505.36	163,661,937.23	25.83%	22.02%	
CDM Smith- CEI Paul Wilson - (407) 489-2543 wilsonpm@cdmsmith.com																		
001721	417-141	SR 417 Widening from International Drive to John Young Pkwy	10/27/2020	Hubbard Construction Co.	81,671,607.60	5,267,817.82	86,939,425.42	1293	2/8/2021	02/08/2021	8/23/2024	86,593,985.46	0.00	86,593,985.46	345,439.96	99.60%	100.00%	Conditional Final Acceptance 08/23/ 2024
CDM Smith- CEI Jon Gibson - (407) 948-9560 jgibson@csie-fl.com																		
001741	417-142	SR 417 Widening from John Young Pkwy to Landstar Blvd	12/15/2020	Prince Contracting	116,845,417.00	3,373,177.90	120,218,594.90	1363	3/15/2021	03/15/2021	4/15/2025	119,961,148.52	250,145.33	120,211,293.85	7,301.05	99.99%	97.59%	Pending Time Extension
Metric - CEI Dale Cody - (407) 448-0721 / Charles Stratton – (407) 448-1233 dale.cody@metriceng.com / Charles.Stratton@metriceng.com																		
001925	408-167	SR 408 Lighting from I-4 to SR 417	7/28/2022	Chinchor Electric	4,829,406.03	297,840.72	5,127,246.75	365	10/11/2022	04/22/2024	6/2/2025	3,815,108.46	0.00	3,815,108.46	1,312,138.29	74.41%	76.99%	Includes Suspension time.
001986	599-646/A	Systemwide Guide Sign, Lighting, & Misc. OH Sign Replacement	3/16/2023	SICE, Inc.	6,460,780.98	252,787.42	6,713,568.40	433	6/4/2023	10/02/2023	12/7/2024	5,971,724.52	278,789.20	6,250,513.72	463,054.68	93.10%	100.00%	Final Acceptance issued 12/07/2024
002084	429-715	SR 429 And West Rd Signal Replacement	2/6/2024	SICE, Inc.	1,164,539.03	0.00	1,164,539.03	120	4/17/2024	10/14/2024	2/10/2025	943,987.74	125,145.86	1,069,133.60	95,405.43	91.81%	100.00%	Substantial Completion issued 2/19/2025
002101	599-526D	Systemwide Wrong Way Driving Countermeasures - Phase D	5/1/2024	Chinchor Electric	10,544,371.79	0.00	10,544,371.79	465	9/16/2024	09/16/2024	12/24/2025	2,315,411.21	243,837.90	2,559,249.11	7,985,122.68	24.27%	37.85%	
002063	599-407	Three Mainline Photovoltaic Deployment	2/26/2024	D3Energy, LLC	2,470,230.00	0.00	2,470,230.00	540	5/28/2024	05/28/2024	11/18/2025	566,666.21	400,736.29	967,402.50	1,502,827.50	39.16%	53.15%	
Metric - CEI Bert Woerner - (407) 301-4903 bert.woerner@metriceng.com																		
001764	417-149	SR 417 Widening from Landstar to Boggy Creek Road	4/13/2021	Sacyr Construccion SA, Inc.	77,876,338.00	1,929,708.59	79,806,046.59	1243	7/26/2021	07/26/2021	3/15/2025	78,962,278.44	173,063.20	79,135,341.64	670,704.95	99.16%	98.19%	Pending Time Extension
Mehta - CEI Paul Krichman - (407)832-4433 pkrichman@mehtaeng.com																		
001813	429-152	SR 429 Widening from FTP to West Road	8/11/2021	Prince Contracting	177,987,429.00	3,158,377.97	181,145,806.97	1243	1/4/2022	01/04/2022	4/15/2025	161,149,109.77	4,890,255.49	166,039,365.26	15,106,441.71	91.66%	98.22%	Pending Time Extension
PICS - CEI Jitu Prajapati - (407) 709-0207 jprajapati@pics-llc.com																		
002048	599-416C/421B	CFX E. District Facility Renovation & 525 S. Magnolia Ave. - Parking Lot Phase II	10/4/2023	Gomez Construction Company	3,446,426.21	107,830.25	3,554,256.46	395	1/8/2024	01/08/2024	2/5/2025	3,357,699.40	32,941.93	3,390,641.33	163,615.13	95.40%	100.00%	121 Day flex time allowed.
002108	408-428	CFX Headquarters Lighting Retro-Commissioning	7/15/2024	Transporation Systems Inc.	684,310.00	0.00	684,310.00	180	9/5/2024	12/01/2024	5/29/2025	366,244.69	97,341.45	463,586.14	220,723.86	67.75%	55.56%	
002105	599-669	System AET Signing & Pavement Markings	7/23/2024	Chinchor Electric	5,432,100.00	0.00	5,432,100.00	225	10/8/2024	01/06/2025	8/18/2025	836,112.44	1,005,930.49	1,842,042.93	3,590,057.07	33.91%	28.44%	

Contract No.	Project No.	Contract Description	Bid Date	Contractor	Original Bid (\$)	SA (\$)	Revised Amount (\$)	Contract Time (Days)	NTP Date	Actual Start Date	Contract Time Expiration	Previous Amt. Earned (\$)	Amt. Earned this Period (\$)	Amt. Earned to Date (\$)	Amt. Remaining to Complete (\$)	% Complete (\$)	% Time Used	Remarks
KCA - CEI Antonio Rodriguez - (407) 466-3719 arodriguez@kcaeng.com																		
001773	417-150	SR 417 Widening from Narcoossee Road to SR 528	5/20/2021	Sacyr Construccion SA, Inc.	92,279,567.00	2,288,637.04	94,568,204.04	1287	8/23/2021	08/23/2021	5/15/2025	89,574,670.10	508,862.47	90,083,532.57	4,484,671.47	95.26%	97.25%	Pending Time Extension
A ² Group - CEI Pete Nissen - (305) 668-8939 nissenp@a2group.com																		
001802	417-151	SR 417 Widening from Boggy Creek Rd to Narcoossee Rd	7/21/2021	Ranger Construction Industries	61,810,653.72	988,907.52	62,799,561.24	1080	1/3/2022	01/03/2022	3/15/2025	61,528,395.67	210,201.73	61,738,597.40	1,060,963.84	98.31%	99.74%	Pending Time Extension
wsb - CEI Chris Nolen - (863) 651-9105 Cnolen@wsbeng.com																		
001871	429-154	SR 429 Widening from Tilden Rd to FTP	2/8/2022	Middlesex	97,659,429.92	3,564,749.19	101,224,179.11	1001	6/1/2022	06/01/2022	2/25/2025	100,551,751.50	762,793.24	101,314,544.74	0.00	100.00%	100.00%	Final Accepted 2-25-2025
JMT - CEI Jason Hahn - (609) 203-2729 jhahn@jmt.com																		
001839	429-153	SR 429 Widening from West Road to SR 414	11/18/2021	SEMA Construction, Inc.	127,180,000.00	8,515,098.05	135,695,098.05	1081	3/1/2022	04/11/2022	11/9/2025	113,952,647.08	2,482,245.86	116,434,892.94	19,260,205.11	85.81%	81.92%	Pending Time Extension
DRMP- CEI Geoff Scales - (407) 896-0594 gscales@drmp.com																		
002095	528-181	SR528 Turkey Creek Tropical Storm Ian Erosion	3/19/2024	Southland Construction, Inc.	2,626,262.62	0.00	2,626,262.62	220	6/11/2024	11/08/2024	6/15/2025	1,020,578.01	334,476.99	1,355,055.00	1,271,207.62	51.60%	55.91%	
002156	800-904	Goldenrod Road Resurfacing SR528 to Lee Vista	11/20/2024	Hubbard Construction Co.	5,634,626.50	0.00	5,634,626.50	180	2/10/2025	02/10/2025	8/8/2025	0.00	1,113,291.17	1,113,291.17	4,521,335.33	19.76%	16.11%	
					1,087,232,606.28		1,118,749,981.34					17,255,713.17		898,909,737.01		219,930,609.96		
RAPID RESPONSE CONTRACTS																		
001865	Various	Electrical Work Rapid Response	2/4/2019	Traffic Control Devices, Inc.	3,000,000.00	0.00	3,000,000.00	1095	12/9/2021	12/10/2021	12/8/2024	607,199.00	0.00	607,199.00	2,392,801.00	20.24%	100.00%	
001864	Various	Sign, Signal, ITS & Electrical Rapid Response	2/4/2019	United Signs & Signals, Inc.	3,000,000.00	0.00	3,000,000.00	1095	12/9/2021	12/10/2021	12/8/2024	216,967.80	0.00	216,967.80	2,783,032.20	7.23%	100.00%	
001866	Various	Sign, Signal, ITS & Electrical Rapid Response	2/4/2019	New Florida Industrial Electric	3,000,000.00	0.00	3,000,000.00	1095	12/9/2021	12/10/2021	12/8/2024	6,348.65	0.00	6,348.65	2,993,651.35	0.21%	100.00%	

cc: Michelle Maikisch Glenn Pressimone Lisa Lumbard Ben Dreiling Jack Burch Kim Murphy Brent Dustin Don Budnovich Carrie Baker Dana Chester Jamison Edwards Iranetta Dennis Aneth Williams Keith Jackson

Construction Earnings



Current 5 Year Work Plan

